

ON ARRIVAL

	Receive Isolation in venue – form from Client Services, signed by staff
	Power up venue <ul style="list-style-type: none"> <input type="checkbox"/> Stage + Bridge power breaker <input type="checkbox"/> 16A + 32A independents <input type="checkbox"/> 63A 3 Phase (Avo Cube) <input type="checkbox"/> LX desk <input type="checkbox"/> LED bulb power switch <input type="checkbox"/> 2 x Projectors <input type="checkbox"/> Hazer <input type="checkbox"/> Smoke Machines <input type="checkbox"/> Turn off air handling <input type="checkbox"/> Check lantern practical <input type="checkbox"/> Check wireless smoke machine
	Rig check
	Check Haze + Smoke fluid levels
	Blackout check
	Notes from previous day
	Health & Safety check – booms, cables etc.

PRE – SHOW

	Working lights off
	Haze level

POST – SHOW

	Power down venue <ul style="list-style-type: none"> <input type="checkbox"/> Smoke Machines <input type="checkbox"/> Hazer <input type="checkbox"/> 2 x Projectors <input type="checkbox"/> LED bulb power switch <input type="checkbox"/> LX desk <input type="checkbox"/> 63A 3 Phase (Avo Cube) <input type="checkbox"/> 16A + 32A independents <input type="checkbox"/> Stage + Bridge power breaker
--	---