

# Running List- L'Étoile- DPIX

## Preshow

Check silver ladder position

## Act 1- Scene Change

- Unplug HDMI, and all connectors for the led tape
- Unpin and remove control box put under deck for time being
- Move star machine to USL deck at a 90 deg angle with Jamie
- When asked by Tom help to get the handrail wood from under the deck US
- Remove handrail wood at an angle with Tom
- Help assemble handrail onto wood onto deck (Unscrew wing nuts before slotting in.
- Wait for star finish moving and unclip cable choke and hand to Jamie
- Check Cabling around star
- Get off stage

## Act 2- Scene Change

- Remove control box from deck and hand up to Jamie
- Put pins into the hinges for SL treads
- Watch the cables as the star is moving
- When the star is in its finally position replace box onto mounts
- Go off stage