


| | | |
|---|-------------------------------------|---------------|
|  | Flys and Automation Pre Show Checks | |
| | Head of Flys and Automation | Kyle Jessiman |
| | Date | |
| | Performance No. | |
| | Time | |

| Grid Checks | | | |
|---------------------------------------|---|------|------|
| Item | Info | PASS | FAIL |
| Hemp Lines | Inspect all hemp lines to ensure there is no rubbing or fraying against any other lines or the grid structure. | | |
| | Ensure all loft blocks are secure to grid panels with both ends of the loft block tightened. | | |
| | Ensure all spot blocks are securely hung to the cross bar and gate of the spot block is closed. | | |
| Counterweight Bars | All lines run clear and do not rub on automation or hemp lines. | | |
| Automation Lines | All lines drop vertically from the winches into the divert pulleys. | | |
| | All automation beams are secured to the grid structure using clamps. | | |
| | All divert pulleys receive and send lines at the correct angle. | | |
| | All automation lines are free from rubbing against any hemp, counterweight, or other automation lines and the grid structure. | | |
| | All lines pass through the drop pulleys without rubbing on the grid panels. | | |
| Kinesys Chain Hoist Points | Check basket is secure and shackle pins are fully closed | | |
| | All connections are fully engaged. | | |
| | Visually inspect the chain bag to ensure all excess chain is secure (if possible). | | |
| Load Gard Chain Hoists and LX Safteys | Check beam clamp secure | | |
| | Check basket is secure and shackle pins are fully closed | | |
| | LX truss Saftey drift is pulled all the way up and the Rutlinger is full done up | | |

| Prompt Side Fly Floor Checks | | | |
|------------------------------|---|------|------|
| Item | Info | PASS | FAIL |
| Hemp Lines | Ensure all hemp lines are securely tided off along the cleat rail. | | |
| | Ensure all excess hemp is coiled up neatly. | | |
| | Ensure the cleat rail is marked correctly with all hemp lines labelled. | | |
| Dress Kabuki | Kabuki drop bar is at out position (top cleat). | | |
| | Excess black line is coiled up neatly. | | |
| | Control line is set and clear from obstruction. | | |

| Fly Floor Checks | | | |
|--------------------|---|------|------|
| Item | Info | PASS | FAIL |
| Hemp Lines | Ensure all hemp lines are securely tided off along the cleat rail. | | |
| | Ensure all excess hemp is coiled up neatly. | | |
| | Ensure the cleat rail is marked correctly with all hemp lines labelled. | | |
| Counterweight Bars | Travel of all flying pieces is tested (Flown & Automated Pieces Checks) | | |
| | Fly rail is correctly marked. | | |
| | All counterweight sets are in pre-set position. | | |
| Automation | Desk is powered on and show file loaded. | | |
| | Travel of all flying pieces is tested and system operates without errors. | | |
| | All automated pieces are in pre-set position . | | |

| Notes/ Maintenance Log | | | |
|------------------------|--------|-----------|--------|
| Action | Person | Completed | Signed |
| | | | |
| | | | |
| | | | |

| Sign Off | | |
|---------------------------|---------------|--------|
| Role | Name | Signed |
| Head of Flys & Automation | Kyle Jessiman | |
| | | |



Flys and Automation Pre Show Checks

Head of Flys and Automation

Kyle Jessiman

Date

Performance No.

Time

Counterweight Pieces

| CW | Piece | Check | Dead | PASS | FAIL |
|----|-------------------|-------|------|------|------|
| 3 | House Tabs | IN | | | |
| | | OUT | | | |
| 8 | Fleet Street Sign | IN | | | |
| | | OUT | | | |
| 10 | Ext Pie Shop Flat | IN | | | |
| | | OUT | | | |
| 11 | Chandler | IN | | | |
| | | OUT | | | |
| 12 | Windows | IN | | | |
| | | OUT | | | |
| 16 | Brick Wall | IN | | | |
| | | OUT | | | |

Hemp Pieces

| Cleat | Piece | Check | Dead | Pass | Fail |
|-------|----------------|-------|------|------|------|
| | Judge Portrait | IN | | | |
| | | OUT | | | |
| | Pendant | IN | | | |
| | | OUT | | | |

Automation Pieces

| System | Axis | Piece | Check | Dead No. | PASS | FAIL |
|---------|------|------------------|------------|----------|------|------|
| E-cham | 2+4 | Johanas Tower | IN | 0 | | |
| | | | OUT | 6943 | | |
| E-cham | 3 | Johanas Portrate | In - Frame | 0 | | |
| | | | In - Flat | -1500 | | |
| | | | Out | 5316 | | |
| Kinesys | 1+2 | Pie Shop | In | -301 | | |
| | | | OUT | 5871 | | |
| Kinesys | 3+4 | Barber Back Wall | In | 0 | | |
| | | | OUT | 4595 | | |

Notes/ Maintenance Log

| Action | Person | Completed | Signed |
|--------|--------|-----------|--------|
| | | | |
| | | | |
| | | | |

Sign Off

| Role | Name | Signed |
|---------------------------|---------------|--------|
| Head of Flys & Automation | Kyle Jessiman | |
| | | |