
PRODUCTION TECHNOLOGY MANAGEMENT

TECHNICAL STAGE DEPARTMENT

Tron Load In Schedule

<i>Date</i>	<i>Time</i>	<i>Activity</i>	<i>Notes</i>
29/05/2016	09:45	<i>Crew Arrive on Site</i>	
	10:00 - 10:15	<i>Mark Motor Points</i>	
		<i>Unload TSM Truck of Truss</i>	<i>Motors first, kit boxes, truss then mesh</i>
	10:15 - 10:30	<i>Motors to be Hung</i>	
		<i>Continuing of truck unload</i>	
	10:30 - 10:45	<i>Truss to be floating</i>	
	10:45 - 11:00	<i>Hanging attachments to be attached</i>	
	11:00 - 11:15	<i>Section 1 to be Hung</i>	<i>Panels to be laid out prior</i>
	11:15 - 11:30	<i>Section 2 to be Hung</i>	<i>Panels to be laid out prior and attached to scaff</i>
	11:30 - 11:45	<i>Section 3 to be Hung</i>	<i>Panels to be laid out prior</i>
	11:45 - 12:00	<i>Structure Buffer Time</i>	
	12:00 - 12:15	<i>Structure Buffer Time</i>	
	12:15 - 12:30	<i>Build Screen</i>	
	12:30 - 12:45	<i>Hang Screen</i>	
	12:45 - 13:00	<i>Hang Border</i>	
	13:00 - 13:15	<i>Hanging Buffer Time</i>	
	13:15 - 13:30	<i>Masking Placement</i>	
	13:30 - 13:45	<i>Masking Fixing</i>	
	13:45 - 14:00	<i>Tidy</i>	
	14:00	<i>Finish</i>	