Stage Department Daily Checklist

<u>Arrival</u>

O Lift Safety Curtain (Iron)

Attach forward Dias to main body Apply "Safety Curtain Not In Use Sign" to Safety Curtain control panel

O Grid Check;

Please See Grid & Flying Checklist Document

Sweep and Mop of Stage and Dias

Pay close attention to forestage and Dias top

Flying Check;

Fly in Chess Grid and check connection points Fly in LX Trapeze Bar and check connections Fly in garage door and check connection points 5K Foliage

Set Check

Secure Chess Podium to floor and then remove
Front of Dias is secure and level with main body Dias
All gates in working order
All treads secured and in suitable condition
All Handrails all secure a
Back climbing safe of any sharp edges
Back section Tension Wire is tight
Investigate any rattling

Mother Grid Reset

Fly mother grid to out dead Level mother grid using laser measurer Confirm with visual level Confirm with Lighting positions

Flying Rehearsal;

Chess Grid (at speed)
Garage Door

Complete



Stuart Leech 19/07/2015