

# Stage Department Grid & Flying Checklist



Date:

Completed By:

Signed (once completed):

## Grid Check

Item	Task	Completed
4 x Bridals	Check all shackles and cable tie mousing Stingers sitting properly Hanging properly Not rubbing on any surface	
4 x Motors	Chain hanging straight Chain in bag Hook securely shut Power and control hanging neatly	
4 x Automation Points	Lines running straight from winch All beams sitting correctly All beams secured and clamps tight All diverts accepting and sending line at correct angle Drop down pulleys drop wire without rubbing	
Mother Grid	Attached safely to motors Sitting as level as possible Tripe not pulling on or off fly floor	
Motor Control	All motor power and control connected to motors All motor power and control connected to control box Have correct control of all flying motors Looms aren't tight or too tight	
Stage Right Fly floor	Fly board marked correctly Fly Rail marked correctly All hemp locked and secure All breaks in working order All flying items in working order Bar 2 & 17 chase bars brake off	
Stage Left Fly floor	Fly Rail marked correctly All hemp locked and secure	
FOH Motors	All tripe tied away Motors hanging properly All connection points secured Safety's hanging properly	

Complete