

Document		Flys daily check list	
Date of check			
Time of Check	Morning	Afternoon	
		Notes	
For CW SETS	Ensure that all flown bars are working ok		
	Ensure that all bars are on correct dead's for start of show		
	Check that all hemp sets run smoothly		
	Ensure that the anchorage points to the arbor are secure		
	Ensure all weights are secure in the cradle		
		Ensure no other pieces of set interfere with the flown piece	
For kinesys motors	Ensure burlap is protecting strops		
	Ensure all beam clamps are secure fastened to grid beams		
	Ensure that both legs of bridles are taking tension		
	Ensure all shackles are secure/moused and in the correct orientation		
	Ensure all elevations are secured to the grid via safety wire		
		Ensure chain for motors is in chain bag and that chain bags are secure to the motor	
For Automation winches/lines	Ensure rigging on truss bridge is secure (shackles in correct orientation/moused, wedge sockets secured dogs correctly applied).		
	Ensure there are no kinks or splits on the automation lines		
	ensure no lines are rubbing against each other or hardware on grid		
Lift	Ensure cues are run without any extra weight with person spotting motors on grid and spotter on floor		
	Run cues with weight,ensuring there is a spotter on the grid and on the ground		
Grid checks	Ensure all loft blocks are secured to grid		
	Ensure all hemp lines aren't rubbing on anything		
	Ensure there is no fraying in the ropes		
	Ensure rope protector is properly applied and protecting black line		
Sign off	Name	Signature	
H.O.F			
Stage Supervisor			
Grid checked by			
Kinesys grid checked by			