

Show	Middletown			
Head Flyperson	Darren Wilson			
Version No	v1	Date	07/10/2019	

Bar Spacing is Accurate from Date of Fly Plot. Setting Line at 800mm from Front of Stage. Back Wall at 10,000mm from Setting Line.

Bar No.	System	Distance From Setting Line (mm)	Distance from Bar DS	Flown Piece	Weight (Kg)
30	SPCW	9764	164	LX 7	84Kg (7FW)
29	SPCW	9600	228	LX 6	84Kg (7FW)
28	SPCW	9372	272		
27	SPCW	9100	257		
26	SPCW	8843	264		
25	SPCW	8579	381	B.P.	96Kg (8FW)
24	SPCW	8198	205		
23	SPCW	7993	191		
22	SPCW	7802	402		
21	SPCW	7400	210	LX 5	67.5Kg (5.5FW)
20	SPCW	7190	185		
19	SPCW	7005	202		
18	SPCW	6803	469		
17	SPCW	6334	433		
16	DPCW	5901	394	Black Border - 16 x 5	48Kg (8FW)
15	DPCW	5507	599		
14	DPCW	4908	516	LX 4	180Kg (30FW)
13	DPCW	4392	592	Lightbox	12Kg (1FW)
12	DPCW	3800	537	Black Border - 16 x 5	60Kg (10FW)
11	SPCW	3263	360		
10	SPCW	2903	302	LX 3	110Kg (9.5FW)
9	SPCW	2601	207		
8	SPCW	2394	374		
7	SPCW	2020	430	Black Border - 16 x 5	60Kg (5FW)
6	SPCW	1590	192	LX 2	24Kg (2FW)
5	SPCW	1398	300		
4	SPCW	1098	238		
3	SPCW	860	280		
2	SPCW	580	218	LX 1	108Kg (9FW)
1	SPCW	362	137		
n/a	Winch	225	0	Black Border - 13 x 4	24Kg
Tormentors Set At				11200mm Proscenium Width (Full Offstage)	
SPCW				Single Purchase Counterweight Set	
DPCW				Double Purchase Counterweight Set	
				Grid Beam	

Show	Middletown			
Head Flyperson	Darren Wilson			
Date	07/10/2019		Version No	v1
Cleat Letter	SR Fly Floor		SL Fly Floor	
	Top Rail	Bottom Rail	Top Rail	Bottom Rail
A	Leg 1 (Onstage)	Leg 1 (Offstage)	Leg 1 (On/Offstage)	
B	Dog Leg 1 (Downstage)		Dog Leg 1 (Downstage)	
C				
D			Leg 2 (Onstage)	Leg 2 (Offstage)
E	Leg 2 (Onstage)	Leg 2 (Offstage)	Dog Leg 1 (Onstage)	Dog Leg 1 (Off stage)
F	Dog Leg 1 (Onstage)	Dog Leg 1 (Offstage)	Dog Leg 2 (Downstage)	
G	Dog Leg 2 (Downstage)			
H			Leg 3 (Onstage)	Leg 3 (Offstage)
I				
J			Dog Leg 2 (Onstage)	Dog Leg 2 (Offstage)
K	Leg 3 (Onstage)	Leg 3 (Offstage)	Dog Leg 3 (Downstage)	
L	Dog Leg 2 (Onstage)	Dog Leg 2 (Offstage)		
M			Leg 4 (Onstage)	Leg 4 (Offstage)
N			Dog Leg 3 (Onstage)	Dog Leg 3 (Offstage)
O	Dog Leg 3 (Downstage)			
P			LX Ladder	
Q	Leg 4 (Onstage)	Leg 4 (Offstage)		
R	Dog Leg 3 (Onstage)	Dog Leg 3 (Offstage)	LX Ladder	
S	LX Ladder			
T				
U	LX Ladder		Bar Pick Up (CW 25)	
V				
W				
X	Bar Pick Up (CW 25)			
Y				
<p>Letters Increase DS to US Red Indicates Cleat Missing</p>				

Points List - Middletown

Hoist Label	Location	X	Y	
Bridge Build Motor	USL	4928	4650	HOISTS
Bridge Build Motor	DSL	4929	2772	
Bridge Build Motor	DSR	-5860	2773	
Bridge Build Motor	USR	-5860	4650	

Point Label	Location	X	Y	
Bridge Hard Masking	SR On	-4038	6025	HARD MASKING
Bridge Hard Masking	SR Off	-5756	6025	
Bridge Hard Masking	SL On	4037	6025	
Bridge Hard Masking	SL Off	5756	6025	
Hard Masking	USR On	-4553	3930	
Hard Masking	USR Off	-6250	3930	
Hard Masking	USL Off	4557	3930	
Hard Masking	USL Off	6250	3930	
Hard Masking	MSR Off	-6250	2144	
Hard Masking	MSR On	-4553	2144	
Hard Masking	DSR Off	-6235	349	
Hard Masking	DSR On	-4566	349	
Hard Masking	MSL Off	6250	2144	
Hard Masking	MSL On	4565	2144	
Hard Masking	DSL Off	6265	349	
Hard Masking	DSL On	4564	349	

Point Label	Location	X	Y	
Soft Masking	MSR On	-4553	4005	SOFT MASKING
Soft Masking	MSR Off	-7535	4005	
Soft Masking	MSR Return	-7730	2553	
Soft Masking	DSR Off	-7532	2219	
Soft Masking	DSR Return	-7715	754	
Soft Masking	DSR On	-4553	2219	
Soft Masking	MSL On	4557	4005	
Soft Masking	MSL Off	7529	4005	
Soft Masking	MSL Return	7730	2553	
Soft Masking	DSL Off	7532	2219	
Soft Masking	DSL Return	7745	754	
Soft Masking	DSL On	4566	2219	
Soft Masking	USR On	-4553	6101	
Soft Masking	USR Off	-7535	6101	
Soft Masking	USR Return	-7730	4649	
Soft Masking	USR On	4553	6101	
Soft Masking	USR Off	7535	6101	
Soft Masking	USR Return	7730	4649	

Point Label	Location	X	Y	
BP Pick-up	SR	-7150	8580	BP SCREEN
BP Pick up	SL	7150	8580	

Point Label	Location	X	Y	
LX Ladder SR	SR	-6938	7081	LX LADDERS
LX Ladder SR	SR	-6938	6301	
LX Ladder SL	SL	7085	7110	
LX Ladder SL	SL	7085	6330	