

Show Check List

Pre-show Check	✓	Interval Check	✓	
Grid Checks are complete and signed.		Performer Flying line is pre-set onstage side on TB1.		
Fly Checks are complete and signed.		Counterweight (CW) is in harness and has been checked by TSM.		
Hand Loops are set (See Loop Plot).		Performer is in harness and checked by CW and TSM.		
All trucks move freely and drop bolts work.		Crew are in places for Act 2.		
All frames move smoothly across stage.				
Bottom bolts on carriers and joiner grub screws are tight. *				
End stops have not moved. *				
Welds on frame bars are intact.				
All bars from 3 up have a length of tape on the top.				
Dress is reset.				
Frame Groove is sanded, hoovered and waxed.				
Stage has been mopped with water and 3 cap-fulls of cutter.				
Drop bolt holes have been re-glued.				
Stage and wings are swept and carpets are hoovered.				
Check knots are tight on performer flying.				
Bolts on ladder rungs and doughtys for PF ladder, are tight.				
Performer flying has been run in Fight Call. **				
Notes:				
*LX 4 and Border on Bar 4 should be taken out pre-checks.				
**LX1 should be taken to PF Out dead pre-fight call.				
Signature	Date	Signature	Date	