

**GIANNI SCHICCHI / LES MAMELLES OPERA 1 (ATHENAEUM THEATRE)**

HEAD OF FLYS - CAMERON KERR

**FLYS PRE-SHOW CHECKLIST**

<b>ACTION</b>	<b>COMPLETED</b>
TEST FULL TRAVEL OF ALL FLYING PIECES	
ENSURE ALL BAR PICKUPS ARE TIGHTS	
ENSURE ALL HEMP LINES ARE COILED NEATLY	
ENSURE FLY FLOOR AND PROMPT SIDE FLYS ARE TIDY	
ENSURE ALL BARS ARE ON OUT DEAD EXCEPT BARS 1, 16, 22, 25 WHICH ARE ON IN DEAD	
ENSURE FLY BOARD IS MARKED UP CORRECTLY	
ENSURE BOTH FISH TRUSSES MOVE CORRECTLY AND SMOOTHLY BETWEEN IN AND OUT DEAD	
ENSURE BOTH FISH TRUSSES GUIDE LINES ARE NOT RUBBING ON TRUSS OR SITTING AT INCORRECT ANGLE	

**GRID PRE-SHOW CHECKLIST**

<b>ACTION</b>	<b>COMPLETED</b>
ALL LOFT BLOCKS ARE SECURED TO GRID	
ALL SPOT BLOCKS ARE SECURED TO CROSSBARS	
NO PULLEY LINES RUB ON GRID FLOOR	
ALL PULLEY LINES ARE SAT AT CORRECT ANGLE	
ENSURE ALL AUTOMATION LINE PULLEYS ARE SAT CORRECTLY IN PULLEYS AND AT CORRECT ANGLE	
ENSURE NO AUTOMATION LINES ARE RUBBING ON THE GRID	
ENSURE AUTOMATION BEAMS ARE SITTING CORRECTLY AND CLAMPED ON	
ENSURE GRID IS CLEAR OF ALL TOOLS, EQUIPMENT AND RUBBISH	

**FLYS POST-SHOW CHECKLIST**

<b>ACTION</b>	<b>COMPLETED</b>
ENSURE ALL COUNTERWEIGHT BARS ARE BRAKED	
ENSURE ALL HEMP LINES ARE COILED CORRECTLY	
ENSURE FLY FLOOR IS LEFT TIDY	
ENSURE E-STOP IS PRESSED ON AUTOMATION DESK	
POWER DOWN AUTOMATION DESK	
<b>HEAD OF FLYS SIGNATURE</b>	
<b>TECHNICAL STAGE MANAGER SIGNATURE</b>	
<b>DATE</b>	